



PRUNUSKE CHATHAM, INC.

**Estimated Construction Timeline  
for  
Dutch Bill Dam Removal and Restoration and Market St. Fish Passage Projects**

Project	Time est	Notes	Project Timeline												November	
			August											October		
Customary work hours are 7 am until 6 pm.																
<b>Dutch Bill Dam Removal and Restoration</b>	12 weeks	Start dates dependent on permits		Biological surveys	Dewater, clear and grub	Demo dam, bridge and retaining wall	Demo dam, bridge and retaining wall	Drill abutment piers and pour concrete	Channel work, concrete work continues on stairs and abutments	Channel work, concrete work continues on stairs and abutments	Channel grading	Channel grading	Channel grading. Set bridge when it arrives	Erosion control, Clean up in and around channel	Erosion control, Clean up in and around channel	Planting
<b>Market St. Fish Passage</b>	10 weeks	Start dates dependent on permits		Biological surveys	Dewater, clear and grub, channel access, demo apron and excavate for concrete	Concrete Work at Culvert	Concrete Work at Culvert	Concrete Work at Culvert	Channel grading and rock placement	Channel grading and rock placement	Channel grading and rock placement	Channel grading and rock placement				Planting